

INTERIOR HEAT SOURCE CHECKLIST

Project		Floor/Zone		Date	
Superintendent		Shift Start Temp		°F	Humidity %

#	Heat Source/Condition	Present?	Mitigated?
1	HVAC non-operational or insufficient in active work zone	☐ Y ☐ N	☐ Y ☐ N
2	Concrete slab above or direct roof deck radiant heat	☐ Y ☐ N	☐ Y ☐ N
3	Low or no mechanical ventilation in work area	☐ Y ☐ N	☐ Y ☐ N
4	High humidity from concrete cuttings, wet plaster, or waterproofing	☐ Y ☐ N	☐ Y ☐ N
5	Enclosed corridor, stairwell, or mechanical room	☐ Y ☐ N	☐ Y ☐ N
6	Compressors, generators or heat-producing tools operating in enclosed space	☐ Y ☐ N	☐ Y ☐ N
7	South or West facing glass curtain wall/storefront with solar load	☐ Y ☐ N	☐ Y ☐ N
8	Overhead glazing (skylight/atrium) creating greenhouse effect	☐ Y ☐ N	☐ Y ☐ N
9	Mechanical or electrical room installation (elevated ambient temps)	☐ Y ☐ N	☐ Y ☐ N
10	Toilet partition installation without HVAC in service	☐ Y ☐ N	☐ Y ☐ N
11	Outdoor delivery or staging area – direct sun exposure	☐ Y ☐ N	☐ Y ☐ N
12	Employees wearing full harness, heavy PPE or restrictive gear	☐ Y ☐ N	☐ Y ☐ N
13	New or returning employee not yet acclimatized	☐ Y ☐ N	☐ Y ☐ N
14	Employees reporting early symptoms (headache, fatigue, thirst)	☐ Y ☐ N	☐ Y ☐ N
15	Water supply verified and accessible within 200 feet of all work areas	☐ Y ☐ N	☐ Y ☐ N
16	Cooling/CDRP area designated, stocked and communicated to crew	☐ Y ☐ N	☐ Y ☐ N
17	Other: _____	☐ Y ☐ N	☐ Y ☐ N

Superintendent Signature		Time Completed	
--------------------------	--	----------------	--