

INTERIOR HEAT SOURCE CHECKLIST

To be completed by the Superintendent/Competent Person at the start of each shift on any Heat Priority Day (90°F+) or whenever interior conditions or the JHA indicate potential occupational heat-illness exposure. Check all conditions present at the work area today. If any condition is checked, implement the controls referenced in Allegheny Millwork's Heat Illness Prevention Plan (NV) and record temperature/humidity readings on the Heat Monitoring Log.

Project:		Date:		Shift Start:	
-----------------	--	--------------	--	---------------------	--

Superintendent:	Signature:
------------------------	-------------------

✓	Hazard/Condition Present
☐	Division 06: HVAC Not Yet in Service in the Work Area
☐	Division 06: Concrete Slabs Cured Within Lat Seven (7) Days (Elevated Humidity)
☐	Division 06: Working on Upper Floors Below Recently Installed Roof Membrane
☐	Division 06: Enclosed Corridors, Stairwells, Restroom Cores, Mechanical Rooms
☐	Division 06: Extended Use of Pneumatic Tools/Saws/Routers in Confined Space
☐	Division 06: Wet Plaster, EIFS or Moisture-Laden Masonry Nearby
☐	Division 08: Hollow Metal Frame Setting in Concrete/Masonry Openings
☐	Division 08: Glazing on South or West Facing Facades During Peak Sun
☐	Division 08: Overhead Glazing (Skylights, Atriums)
☐	Division 08: Vestibule or Near Exterior Automatic Door Installation
☐	Division 08: Hardware Install in Mechanical/Electrical/Roof-Access Rooms
☐	Division 10: Restroom Partition Install Before HVAC Commissioning
☐	Division 10: Exterior Signage or Sun-Exposed Accessory Install
☐	Division 10: Stairwell or Mechanical Space Cabinet/Equipment Install
☐	Outdoor Temperature $\geq 90^{\circ}\text{F}$ (Heat Priority Day)

✓	Hazard/Condition Present
☐	NWS Heat Advisory, Watch or Warning in Effect for Project Area
☐	Heat Wave Conditions (Forecast High $\geq 80^{\circ}\text{F}$ and $\geq 10^{\circ}\text{F}$ Above Five (5) Day Average)
☐	Relative Humidity $>60\%$ (Limits Evaporative Cooling)
☐	New or Returning Employee(s) Within 14 Day Acclimatization Window
☐	Employee Wearing Full Body Harness, Tyvek or Other Heat Retaining PPE
☐	Cell Service Reliability Not Yet Verified for Emergency Response

Outdoor Temperature	_____ $^{\circ}\text{F}$	Outdoor RH	_____ %	Heat Index	_____ $^{\circ}\text{F}$
Indoor Temperature	_____ $^{\circ}\text{F}$	Indoor RH	_____ %	Indoor Heat Index	_____ $^{\circ}\text{F}$
Time of Reading	_____ ☐ AM ☐ PM				

CONTROLS IMPLEMENTED TODAY (CHECK ALL THAT APPLY):

☐ Air Conditioning	☐ HVLS/Barrel Fans	☐ Evaporative Cooler
☐ Cross Ventilation	☐ Reflective Shielding	☐ Misting (Non-Finish Areas Only)
☐ Task Rescheduling	☐ Reduced Shift Duration	☐ Buddy System
☐ 30 Min Observation Checks	☐ Hourly Rest Breaks	☐ Increased Water/Electrolytes
☐ Acclimatization Adjustment	☐ Pre-Shift Meeting Held	☐ ES Reach Info Verified

NOTES/CONDITION CHANGES DURING SHIFT:

--