

36 – 48 HOUR CHECKLIST (LEVEL 3: WARNING ISSUED)

Complete when a Hurricane Warning has been issued by the NHC or NWS.

✓	Task/Action	Responsible	Date/Initial
☐	Confirm Envelope Lockdown Complete with Division 07/Division 08	Superintendent	Date: _____ / Initial: _____
☐	Deploy Pre-Staged Poly Over All Installed Paneling	Crew	Date: _____ / Initial: _____
☐	Cover All Installed Casework with Blankets & Poly	Crew	Date: _____ / Initial: _____
☐	Cover Installed Stair Parts & Trim Runs	Crew	Date: _____ / Initial: _____
☐	Protect Installed Doors: Adhere to Frames Only; Not Door Faces	Crew	Date: _____ / Initial: _____
☐	Close & Cover Staged Millwork in Interior Storage	Crew	Date: _____ / Initial: _____
☐	Cap or Close MEP Rough-Ins in Cabinetry Areas	Crew	Date: _____ / Initial: _____
☐	Place Absorbent Pads Below Casework Runs	Crew	Date: _____ / Initial: _____
☐	Verify Temperature Conditioning Set Points & Generator Backup	Superintendent	Date: _____ / Initial: _____
☐	Confirm Data Loggers are Powered & Recording	Superintendent	Date: _____ / Initial: _____
☐	Pre-Stage Envelope Dry-In Materials at Each Stairwell	Crew	Date: _____ / Initial: _____
☐	Secure all Power Tools & Extension Cords in Conditioned Storage	Superintendent Crew	Date: _____ / Initial: _____
☐	Final Photographic & Video Documentation of Protected Spaces	Superintendent	Date: _____ / Initial: _____
☐	Lock All Allegheny Millwork Trailers & Conex Boxes	Superintendent	Date: _____ / Initial: _____
☐	Conduct Personnel Headcount; Demobilize Crew	Superintendent Safety Officer	Date: _____ / Initial: _____
☐	Transmit Complete Checklist to General Contractor	Superintendent Project Manager	Date: _____ / Initial: _____

Name		Signature		Date	
-------------	--	------------------	--	-------------	--