

WARNING CHECKLIST (LEVEL 3 – SEVERE THUNDERSTORM WARNING)

Complete within fifteen (15) minutes of Warning Issuance. Do Not Undertake at Level 4 (Tornado Warning). **SHELTER & PERSONNEL SAFETY TAKES ABSOLUTE PRIORITY.**

✓	Task/Action	Responsible	Date	Initial
☐	Confirm Warning type & area, announce over site communications	Superintendent		
☐	Halt all work immediately	Superintendent		
☐	Close all doors, windows & temporary openings on site	Superintendent/Install Crew		
☐	Deploy pre-staged poly over installed paneling	Install Crew		
☐	Cover installed casework with blankets & poly	Install Crew		
☐	Cover installed stair parts & trim runs	Install Crew		
☐	Close & cover staged millwork in interior storage	Install Crew		
☐	Secure or relocate power tools & cords	Install Crew		
☐	Move crew toward shelter staging area	Superintendent		
☐	Account for all onsite personnel	Superintendent		
☐	If Warning upgrades to Tornado Warning: SHELTER IMMEDIATELY	All Personnel On Site		