

POST-EVENT CHECKLIST (LEVEL 5 – ALL CLEAR)

✓	Task/Action	Responsible	Date	Initial
☐	NWS Warning confirmed cancelled; no active secondary threats	All Personnel on Site		
☐	Personnel headcount complete, any missing workers reported to Incident Command	Superintendent		
☐	First Aid administered, EMS requested as needed	Superintendent		
☐	Prime Safety Officer has authorized movement in structure	Superintendent		
☐	Initial hazard walk: structure, electrical, gas, biological	Superintendent		
☐	Envelope breaches identified; emergency dry-in deployed	Install Crew		
☐	All visible damage photographed before anything is moved	Superintendent		
☐	Environmental data loggers retrieved; records preserved	Superintendent/Install Crew		
☐	Architectural woodwork supplier notified of event & damage	Project Manager		
☐	Builder's risk insurer notified within policy window	Project Manager		
☐	Moisture readings taken for all installed veneer work	Superintendent		
☐	Water exposed & impacted millwork segregated for claim	Superintendent/Install Crew		
☐	IICRC S500 drying protocol initiated in affected rooms	Superintendent/Install Crew		
☐	Daily humidity/temperature readings logged until stable	Superintendent		
☐	Do NOT dispose of damaged material before insurer inspection	Install Crew		
☐	Do NOT install replacement millwork until 14 Day environmental stability	Install Crew		
☐	After-Action Review conducted, plan updated with lessons learned	General Superintendent		
☐	Final damage report submitted to General Contractor and Owner	General Superintendent		