

PRE-STAGED PROTECTION KIT INVENTORY

Minimum quantities per unit; multiply by count of active rooms and floors. Verify monthly during severe weather season.

Item	Qty/Kit	Kit Type	Notes
6-Mil Poly, Pre-Cut to Largest Wall	2	Room	Labeled by Room & Wall
6-Mil Poly Roll, 20'x100'	2	Floor	For Rapid Dry-In
Moving Blankets, Quilted	4	Room	Use as Cushioning Layer
Ram Board, Pre-Cut	1 Roll	Room	Floor Protection
Sandbags, Filled – 25 lbs.	6	Room	Weight Poly at Floor Line
Elastic Banding (Bungee), 50 Feet	1	Room	Secure Covers; Never Use Tape
Cardboard Corner Guards	10	Room	For Casework Corners
Furring Strips, 1x2, 8 Feet	6	Floor	Emergency Dry-In Frame
Cap nails & Ring Shank Nails	1 Box Each	Floor	Dry-In Fastening
Hammer, Utility Knife, Staple Gun	1 Each	Floor	In Labeled Caddy
NOAA Weather Radio with SAME	1	Floor	Battery Backup, Programmed
Battery Operated Work Lights	4	Floor	LED with Fresh Batteries
Environmental Data Logger	1	Room	Humidity & Temperature
Pin-Type Moisture Meter	1	Floor	Plus One Backup per Project
Capacitance Moisture Meter	1	Floor	For Finished Surfaces
First Aid Kit, ANSI Z308.1 Class B	1	Floor	Monthly Inspection
Laminated Quick Reference Card	1	Room	Plan Extract & Shelter Route
Weatherproof Document Pouch	1	Room	Shop Tickets, Photos, QCP Certifications